Stepping Stones

"Honoring Our Past, Building Our Future" New Church Progress Update

Design Construction Timeline, Milestones and Benchmarks

- Selection of architectures and contract manager-Completed
- Architect Charette-Completed
- 30% Schematic Design Review-Completed
- 50% Schematic Design Review-Completed
- 1st Submittal to Diocese of Little Rock-Completed*
- 100% Schematic Design Review-Completed
- Design Development Documents-Completed
- 50% Design Development Review-Completed
- 100% Design Development Review-Completed
- 2nd Submittal to Diocese of Little Rock-End of September 2023*
- 50% Construction Documents Review-End of September 2023
- Submit for Grading Permit-End of September 2023
- 100% Construction Documents Bidding Set Issued-Fall 2023
- 3rd Submittal to Diocese of Little Rock-November 2023*
- Submittal to the Vatican-Required for projects with financing over \$3.5MM-December 2023**
- Submittal to State Fire Marshall-November 2023
- Submittal to City of Fayetteville-November 2023
- Out for Bid-November 2023
- Final Bid Price Review-January 2023
- Notice to proceed-February 2024
- Groundbreaking-Winter 2024
- *The diocese's role is to look at:
- (1) the building plan itself, ensuring that the plan is sound and that it meets liturgical requirements
- (2) to ensure that we can afford to build it.
- **The Vatican's role is to make sure we have the money to pay for the project.

Capital Campaign (Building) Fund Balances (as of August 23):

Checking: \$132,844.57 **Savings**: \$4,548,823.44 Total pledged at close of formal campaign: \$7,167,138.11

It is not too late to join your fellow parishioners by making a sacrificial commitment to our new church and our future. To learn more about our new church and how to pledge, visit our website sifay.com & click on the icon of the new church.

Keep track of our permanent free-standing church construction progress & watch for announcements for Town Hall meetings in future Stepping Stones columns & on FlockNote.