

**Stepping Stones**  
**“Honoring Our Past, Building Our Future” Progress Update**

**Keep track of our permanent free-standing church construction progress right here!**  
**To keep updated on our progress, look for our monthly Stepping Stones column.**

**Design Milestones and Benchmarks Progress**

- 30% Schematic Design Review-**Completed**
- 50% Schematic Design Review-**Completed**
- 1st Submittal to Diocese of Little Rock-**Completed**
- 100% Schematic Design Review Meeting -**end of June**
- Design Development Documents-**June-September**
- 50% Design Development Review Meeting- **beginning of August**
- Second Diocesan Submittal– August 23
- 100% Design Development Meeting-**beginning of October**
- Construction Documents-September-**March**
- 50% Construction Documents Review-**beginning of November**
- 90% Construction Documents Review-**beginning of February**
- **3rd Diocesan Submittal-end of February**
- 100% Construction Documents -**March 2023**
- Submittal to State Fire Marshall-**March 2023**
- Submittal to City of Fayetteville-**March 2023**
- Out for Bid-**April** 2023
- Notice to proceed-Spring 2023

**Capital Campaign (Building) Fund Balances (as of May 17): Checking: \$301,891.99**  
**Savings: \$2,832,246.76**

Total pledged at close of formal campaign: \$7,167,138.11

**If you have not completed a pledge card, it is not too late to join your fellow parishioners by making a sacrificial commitment to our new church and our future. To learn more about our new church and how to pledge, visit our website [sjfay.com](http://sjfay.com) & click on the icon of the new church at the top left of the homepage.**